EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of drain and culvert in asphalting to cross roads in GKVK lyout in ward no 04
2	Amount of work portion	Rs 20.00 lakhs
3	Estimated Cost	Rs 20.00 lakhs
4	Name of Contractor	Tehnical Manager (west)
5	Agreement no	No:18/2014-15, dt:05/01/2015
6	No and date under which work order issued	No:18/2014-15, dt:05/01/2015
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting EOT	12/12/2013
9	Date of receipt of application in the Sub Division office	12/12/2013
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	90 days
12	Work carried out during 1st extension	-

13	Work carries out during 2nd extension	-
14	Time now applied for	144 Days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Work Completed
18	Probable time required for completion of remaining work	Work Completed
19	Cost work charged establishment charged on the work after the expairy original period	90 Days
20	Weather notice as per clause of contract has been issued	No
21	Remarks of the AEE and the daily rate of penalty proposed	The work has delayed. EOT may be approved with normal penalty.
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

25/8/15

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore-92